

PROGRAMME: H2020-LC-SC3-2020-EC-ES-SCC START OF PROJECT: 01.10.2020 DURATION: 60 MONTHS

DELIVERABLE 6.1: INTEGRATION TEST PLAN

Authors: Denys Díaz, Alejandro Chito (AYE), Alejandro Trujillo (IDE), Carlos Barco (ZIG) Due date of deliverable: 31.12.2022 Actual submission date: 05.05.2023

Deliverable Name	Integration test plan
Deliverable Number	D 6.1
Work Package	WP 6
Associated Task	Т 6.1
Covered Period	M21-M29
Due Date	31.12.2022
Completion Date	05.05.2023
Submission Date	05.05.2023
Deliverable Lead Partner	AYE
Deliverable Authors	AYE, IDE, ZIG
Version	3.0

DISSEMINATION LEVEL

PU	Public	Х
PP	Restricted to other programme participants (including the Commission Services)	
RE	Restricted to a group specified by the consortium (including the Commission Services)	
CO	Confidential, only for members of the consortium (including the Commission Services)	



Change Control

DOCUMENT HISTORY

Version	Date	Change History	Author(s)	Organisation
1.0	03.02.2023	Table of content drafted	Denys Díaz	AYE
2.0	07.02.2023	Document drafted	Denys Díaz, Alejandro Chito (AYE), Alejandro Trujillo (IDE), Carlos Barco (ZIG)	AYE, IDE, ZIG
3.0	05.05.2023	Last version	Denys Díaz	AYE

DISTRIBUTION LIST

Date	lssue	Group
07.02.2023	Revision table of content	Task leader and Task 6.1 partners
25.04.2023	Revision document	IDE
05.05.2023	Submission and distribution to partners	PO + All partners





TABLE OF CONTENT

Integration test plan 1 Table of Content 3 Abbreviations 5 Executive summary 6 1 Introduction 7 Scope and deliverable structure 7 2 Integration Infrastructure 7 2.1 Architecture 8 2.2 Use Cases 9 2.1.1 Use Case 1: RESS - Household 9 2.2.2 Use Case 1: RESS - Household 9 2.2.3 Use Case 2: RESS - Building 10 2.4 Use Case 2: RESS - Building 10 2.4 Use Case 3: Seawater district heating 10 2.4 Use Case 4: EV charging station 11 2.5 Use Case 5: Hydrogen-based storage 12 2.7 Use Case 6: Hydrogen-based storage 12 2.7 Use Case 7: Street lighting system 13 2.4 Integration Environment 14 2.4 Integration Environment 18 3.1 Smart IT platform environment 18	Delivera	ble 6.1:	1
Table of Content	Integrat	ion test plan	1
Abbreviations .5 Executive summary .6 1 Introduction .7 Scope and deliverable structure .7 2 Integration Infrastructure .7 2.1 Architecture .8 2.2 Use cases .9 2.2.1 Use Case 1: RESS – Household. .9 2.2.2 Use Case 2: RESS – Building .10 2.3.3 Use Case 2: RESS – Building .10 2.4.4 Use Case 2: RESS – Building .10 2.5.4 Use Case 3: Seawater district heating .10 2.2.5 Use Case 5: HESS Large scale. UCAP+Li-ion storage .11 2.2.6 Use Case 6: Hydrogen-based storage .12 2.7 Use Case 7: Street lighting system .13 2.3 Device interconnection .14 2.4 Integration Requirements .17 Network Requirements .17 Network Requirements .17 3 Integration Experifications .19 3.2.1 Version control .19 3.2.2 Continuous integration neanone integration	Table of	Content	3
Executive summary	Abbrevia	itions	5
Executive summary 6 1 Introduction 7 Scope and deliverable structure 7 2 Integration Infrastructure 7 2 Integration Infrastructure 7 2 Use cases 9 2.1 Use Case 1: RESS – Household 9 2.2.1 Use Case 2: RESS – Building 10 2.2.3 Use Case 3: Seawater district heating 10 2.2.4 Use Case 4: EV charging station 11 2.2.5 Use Case 3: Seawater district heating 10 2.2.4 Use Case 4: EV charging station 11 2.2.5 Use Case 5: HESS Large scale. UCAP+Li-ion storage 11 2.2.6 Use Case 7: Street lighting system 13 3.3 Device interconnection 14 2.4 Integration Requirements 17 Network Requirements 17 Network Requirements 17 3.1 Smart IT platform environment 18 3.2 Technical Specifications 19 3.2.1	Typeutin		s
1 Introduction	Executiv		0
Scope and deliverable structure / 2 Integration Infrastructure	1 Intr	oduction	7
2 Integration Infrastructure	Scope	and deliverable structure	/
2.1 Architecture 8 2.2 Use cases 9 2.2.1 Use Case 1: RESS – Household 9 2.2.1 Use Case 1: RESS – Household 9 2.2.2 Use Case 2: RESS – Building 10 2.2.3 Use Case 2: RESS – Building 10 2.2.4 Use Case 3: Seawater district heating 10 2.2.4 Use Case 4: EV charging station 11 2.2.5 Use Case 6: Hydrogen-based storage 12 2.2.7 Use Case 7: Street lighting system 13 2.3 Device interconnection. 14 2.4 Integration Requirements 17 Network Requirements 17 Network Requirements 17 3 Integration Environment 18 3.1 Smart IT platform environment 18 3.2 Technical Specifications. 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 3.2.5 Security </th <th>2 Inte</th> <th>gration Infrastructure</th> <th>7</th>	2 Inte	gration Infrastructure	7
2.2 Use cases 9 2.2.1 Use Case 1: RESS – Household 9 2.2.2 Use Case 2: RESS – Building 10 2.2.3 Use Case 2: RESS – Building 10 2.2.4 Use Case 2: RESS – Building 10 2.2.4 Use Case 3: Seawater district heating 10 2.2.4 Use Case 4: EV charging station 11 2.2.5 Use Case 5: HESS Large scale. UCAP+Li-ion storage 11 2.2.6 Use Case 6: Hydrogen-based storage 12 2.7 Use Case 7: Street lighting system 13 2.3 Device interconnection. 14 2.4 Integration Requirements 17 Network Requirements 17 Network Requirements 17 3.1 Smart IT platform environment 18 3.1 Smart IT platform environment 18 3.2 Technical Specifications 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 <	2.1	Architecture	8
2.2.1 Use Case 1: RESS – Household 9 2.2.2 Use Case 2: RESS – Building 10 2.2.3 Use Case 3: Seawater district heating 10 2.2.4 Use Case 3: Seawater district heating 10 2.2.4 Use Case 3: Seawater district heating 11 2.2.5 Use Case 4: EV charging station 11 2.2.6 Use Case 5: HESS Large scale. UCAP+Li-ion storage 11 2.2.7 Use Case 7: Street lighting system 13 2.3 Device interconnection 14 2.4 Integration Requirements. 17 Network Requirements 17 Network Requirements 17 3.1 Smart IT platform environment 18 3.2 Technical Specifications 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 3.2.5 Security 20 3.2.6 Flexibility 20 3.3 Gridpilot interface 21	2.2	Use cases	9
2.2.2 Use Case 2: RESS – Building 10 2.2.3 Use Case 3: Seawater district heating 10 2.2.4 Use Case 3: Seawater district heating 10 2.2.4 Use Case 4: EV charging station 11 2.2.5 Use Case 5: HESS Large scale. UCAP+Li-ion storage 11 2.2.6 Use Case 6: Hydrogen-based storage 12 2.2.7 Use Case 7: Street lighting system 13 2.3 Device interconnection. 14 2.4 Integration Requirements. 17 Network Requirements. 17 Network Requirements. 17 3.1 Smart IT platform environment. 18 3.2 Technical Specifications. 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring. 20 3.2.4 Data analytics 20 3.2.5 Security 20 3.2.6 Flexibility. 20 3.3 Gridpilot interface 21 3.3 Gridpilot interface 21 4	2.2.1	Use Case 1: RESS – Household	9
2.2.3 Use Case 3: Seawater district nearing 10 2.2.4 Use Case 4: EV charging station 11 2.2.5 Use Case 4: EV charging station 11 2.2.6 Use Case 5: HESS Large scale. UCAP+Li-ion storage 11 2.2.6 Use Case 6: Hydrogen-based storage 12 2.2.7 Use Case 7: Street lighting system 13 2.3 Device interconnection 14 2.4 Integration Requirements 17 Network Requirements 17 Network Requirements 18 3.1 Smart IT platform environment 18 3.2 Technical Specifications 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 3.2.5 Security 20 3.2.6 Flexibility 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 4 Implementation and integration plan 22 4.1 Ov	2.2.2	Use Case 2: RESS – Building	10
2.2.4 Use Case 4: EV Charging station 11 2.2.5 Use Case 5: HESS Large scale. UCAP+Li-ion storage 12 2.2.7 Use Case 6: Hydrogen-based storage 12 2.2.7 Use Case 7: Street lighting system 13 2.3 Device interconnection 14 2.4 Integration Requirements 17 Network Requirements 17 3 Integration Environment 18 3.1 Smart IT platform environment 18 3.2 Technical Specifications 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 3.2.5 Security 20 3.2.6 Flexibility 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 4 Implementation and integration plan 22 4.1 Overview of the integration plan 22 4.2 Integration test 23 4.2.1 Phas	2.2.3	Use Case 3: Seawater district neating	10
2.2.5 Ose Case 3: Huss Large scale. OCAP+LINITISTIC age	2.2.4 2.2.5	Use Case 4: EV Charging Station	 1 1
2.2.7 Use Case 7: Street lighting system 13 2.3 Device interconnection 14 2.4 Integration Requirements 17 Network Requirements 17 3 Integration Environment 18 3.1 Smart IT platform environment 18 3.2 Technical Specifications 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 3.2.5 Security 20 3.2.6 Flexibility 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 3.3 Gridpilot interface 21 4 Implementation and integration plan 22 4.1 Overview of the integration plan 22 4.2 Integration phases 23 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 2. Installed component test 26 4.2.3 Phase 3. Full integration	2.2.5	Use Case 6: Hydrogen-based storage	11 12
2.3 Device interconnection 14 2.4 Integration Requirements 17 Network Requirements 17 3 Integration Environment 18 3.1 Smart IT platform environment 18 3.2 Technical Specifications 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 3.2.5 Security 20 3.2.6 Flexibility 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 4 Implementation and integration plan 22 4.1 Overview of the integration plan 22 4.2 Integration phases 23 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 3. Full integration 29 5 System and integration testing 29 5.1 Integration testing 30 5.1.1 Test execution 1: RESS – Household 30	2.2.0	Use Case 7: Street lighting system	12
2.4 Integration Requirements. 17 Network Requirements. 17 3 Integration Environment 18 3.1 Smart IT platform environment. 18 3.2 Technical Specifications. 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring. 20 3.2.4 Data analytics. 20 3.2.5 Security. 20 3.2.6 Flexibility. 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 3.3 Gridpilot interface 21 4 Implementation and integration plan. 22 4.1 Overview of the integration plan. 22 4.2 Integration planes 23 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 3. Full integration 29 5 System and integration testing 29 5.1 Integration testing 30 5.1.1 Test execution 1: RESS – Household	2.2.7	Device interconnection	14
Network Requirements. 17 3 Integration Environment 18 3.1 Smart IT platform environment. 18 3.2 Technical Specifications. 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring. 20 3.2.4 Data analytics. 20 3.2.5 Security. 20 3.2.6 Flexibility. 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 3.3 Gridpilot interface 21 4 Implementation and integration plan. 22 4.1 Overview of the integration plan. 22 4.2 Integration phases 23 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 2. Installed component test. 26 4.2.3 Phase 3. Full integration 29 5 System and integration testing 29 5.1 Integration testing 30 5.1.1 Test execution 1: RESS – Household	2.4	Integration Requirements	.17
3 Integration Environment 18 3.1 Smart IT platform environment. 18 3.2 Technical Specifications. 19 3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring. 20 3.2.4 Data analytics. 20 3.2.5 Security 20 3.2.6 Flexibility. 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 4 Implementation and integration plan. 22 4.1 Overview of the integration plan. 22 4.2 Integration phases 23 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 2. Installed component test. 26 4.2.3 Phase 3. Full integration 29 5 System and integration testing 30 5.1.1 Integration testing 30 5.1.1 Test execution 1: RESS – Household 30	Netwo	prk Requirements	.17
3.1 Smart IT platform environment	3 Inte	gration Environment	18
3.2 Technical Specifications	3 1	Smart IT platform environment	18
3.2.1 Version control 19 3.2.2 Continuous integration 19 3.2.3 Monitoring 20 3.2.4 Data analytics 20 3.2.5 Security 20 3.2.6 Flexibility 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 3.3 Gridpilot interface 21 4 Implementation and integration plan 22 4.1 Overview of the integration plan 22 4.2 Integration plan 22 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 2. Installed component test 23 4.2.3 Phase 3. Full integration 29 5 System and integration testing 29 5.1 Integration testing 30 5.1.1 Test execution 1: RESS – Household 30	3.2	Technical Specifications.	.19
3.2.2 Continuous integration 19 3.2.3 Monitoring. 20 3.2.4 Data analytics. 20 3.2.5 Security 20 3.2.6 Flexibility. 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 3.3 Gridpilot interface 21 4 Implementation and integration plan. 22 4.1 Overview of the integration plan. 22 4.1 Overview of the integration plan. 22 4.2 Integration phases 23 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 2. Installed component test. 26 4.2.3 Phase 3. Full integration. 29 5 System and integration testing. 29 5.1 Integration testing. 30 5.1.1 Test execution 1: RESS – Household. 30	3.2.1	Version control	.19
3.2.3 Monitoring	3.2.2	Continuous integration	.19
3.2.4 Data analytics	3.2.3	Monitoring	20
3.2.5 Security 20 3.2.6 Flexibility 20 3.2.7 Testing 21 3.3 Gridpilot interface 21 4 Implementation and integration plan 22 4.1 Overview of the integration plan 22 4.2 Integration phases 23 4.2.1 Phase 1. Pre-installation test 23 4.2.2 Phase 2. Installed component test 26 4.2.3 Phase 3. Full integration 29 5 System and integration testing 29 5.1 Integration testing 30 5.1.1 Test execution 1: RESS – Household 30	3.2.4	Data analytics	20
3.2.6 Flexibility	3.2.5	Security	20
3.2.7Testing213.3Gridpilot interface214Implementation and integration plan224.1Overview of the integration plan224.2Integration phases234.2.1Phase 1. Pre-installation test234.2.2Phase 2. Installed component test264.2.3Phase 3. Full integration295System and integration testing295.1Integration testing305.1.1Test execution 1: RESS – Household30	3.2.6	Flexibility	20
3.3Gridpilot interface214Implementation and integration plan224.1Overview of the integration plan224.2Integration phases234.2.1Phase 1. Pre-installation test234.2.2Phase 2. Installed component test264.2.3Phase 3. Full integration295System and integration testing295.1Integration testing305.1.1Test execution 1: RESS – Household30	3.2.7	Testing	21
4Implementation and integration plan.224.1Overview of the integration plan.224.2Integration phases234.2.1Phase 1. Pre-installation test234.2.2Phase 2. Installed component test.264.2.3Phase 3. Full integration295System and integration testing295.1Integration testing305.1.1Test execution 1: RESS – Household.30	3.3	Gridpilot interface	21
4.1Overview of the integration plan	4 Imp	lementation and integration plan	22
4.2Integration phases234.2.1Phase 1. Pre-installation test234.2.2Phase 2. Installed component test264.2.3Phase 3. Full integration295System and integration testing295.1Integration testing305.1.1Test execution 1: RESS – Household30	4.1	Overview of the integration plan	22
4.2.1Phase 1. Pre-installation test234.2.2Phase 2. Installed component test264.2.3Phase 3. Full integration295System and integration testing295.1Integration testing305.1.1Test execution 1: RESS – Household30	4.2	Integration phases	23
4.2.2Phase 2. Installed component test	4.2.1	Phase 1. Pre-installation test	23
4.2.3Phase 3. Full integration295System and integration testing295.1Integration testing305.1.1Test execution 1: RESS – Household30	4.2.2	Phase 2. Installed component test	26
5System and integration testing295.1Integration testing305.1.1Test execution 1: RESS – Household30	4.2.3	Phase 3. Full integration	29
5.1Integration testing	5 Syst	em and integration testing	29
5.1.1 Test execution 1: RESS – Household	5.1	Integration testing	30
	5.1.1	Test execution 1: RESS – Household	30





1	5.1.2	Test execution 2: RESS – Building	32
1	5.1.3	Test execution 3: Seawater district heating	34
1	5.1.4	Test execution 4: EV charging station	34
l	5.1.5	Test execution 5: HESS Large scale. UCAP+Li-ion storage	38
1	5.1.6	Test execution 6: Hydrogen-based storage	41
1	5.1.7	Test execution 7: Street lighting system	42
6	Main	Conclusions	44
De	viatior	ns	45
7	Refe	rences	45





Deliverable 6.1: Integration test plan Version 3.0 © ISLANDER consortium | public document

ABBREVIATIONS

List of abbreviations

AYE	AYESA
CEG	CEGASA
DER	Distributed Energy Resources
EV	Electrical Vehicle
HES	Hybrid Energy Storage Systems
HTTP	Hypertext Transfer Protocol
IDE	IDENER
IT	Information Technology
IoT	Internet of Things
KPI	Key Performance Indicator
MQTT	Message Queuing Telemetry Transport
NBG	Nordseeheilbad Borkum GmbH
OCPP	Open Charge Point Protocol
POC	Proof of Concept
RESS	Renewable Energy Service System
SSH	Secure Shell
UCAP	Ultracapacitor
UI	User Interface
VPN	Virtual Private Network
ZIG	Zigor





Deliverable 6.1: Integration test plan Version 3.0 © ISLANDER consortium | public document

EXECUTIVE SUMMARY

The present deliverable presents the integration test plan to be performed on the island of Borkum (Germany) as a part of the European project ISLANDER. This project aims to increase the decarbonisation of the island by using smart grid solutions combining renewable energy production with storage technologies in real-life settings, monitored by a smart IT platform.

Before installing the equipment on the island, it is recommended to ensure that all devices can be integrated and appropriately interconnected. To complete the integration and monitoring of all energy assets, it is necessary to check if the interconnection of all of them with the smart IT platform can be achieved. Since the goal of this platform is to monitor, manage and coordinate each device considering the status of the power grid.

This deliverable is included in task T6.1 of the ISLANDER project. As specified in the Grant agreement of this project (Project ISLANDER, 2020): "The motivation of this task is to ensure that all equipment and systems involved are integrated optimally and reliably in the smart IT platform. To do so, several items will be considered: Elements to be integrated; Integration strategy; and Sequence of feature/function and hardware/software integration (including software integration sequence, hardware integration sequence, full hardware/software integration sequence and subsystem integration sequence)."

Several chapters have been included in this document to complete the goal mentioned. The main idea is to give a broad perspective of the problem and provide a short outline of the plan for the implementation and integration of all components that must be installed on Borkum. For that reason, this document includes an explanation of each of the points that make up the complete integration plan with all the energy assets explained by each of the partners in charge of carrying out the installation and integration of the equipment.





1 INTRODUCTION

Scope and deliverable structure

The ISLANDER project aims to analyse the performance of various energy systems in order to determine the necessary infrastructure to help decarbonise the island of Borkum. The size of each of the systems to be installed in this project, as well as their intended use and analysis, means that they can be referred to as pilot systems. One of the main points to be achieved is to coordinate the use of all the energy systems through a computer platform in such a way that all the devices work together as if they were a single system. The main objective of this document is to define the integration guide for all the devices that will be installed on the island, and which will be connected to the smart IT platform developed by AYESA and called GridPilot. The idea is to have an overview of the architecture and the integration tests to be carried out in order to establish the steps to be followed and check the correct integration of the systems. To this end, a description of the integration process of each of the components will be included, and if necessary, their dependence on the other devices within the same pilot. The following is an overview of the content of this document to give the reader a better understanding.

This deliverable is structured in several chapters which offer an explanation of each of the steps to be taken to complete the integration. The first chapter called Introduction tries to give an overview of the subject matter of the document. This is followed by Chapter 2, Integration Infrastructure, which includes an overview of the integration architecture consisting of the pilots and the IT platform. The next section, Integration Environment, details the environment that makes up the IT platform, including technical specifications, interface, and user roles. The fourth chapter, Implementation and integration plan, shows the tasks to be developed in each phase of the integration plan as well as the communication flows that exist between the devices. This point is followed by chapter 5, System and integration testing, which gives an explanation of the tests carried out in each of the pilots. Finally, and to complete this document, the final conclusions obtained in this part of the project are given.

2 INTEGRATION INFRASTRUCTURE

This chapter presents the interaction of each energy asset installed in Borkum by various project partners (CEG, IDE, NBG, ZIG and AYE) with the IT platform. The design of the infrastructure depends on the components of each pilot connected to the platform. For that





reason, the approach taken in this section provides a perspective that helps to have a better understanding of the integration and testing of each component, its relationship with other devices and the information flow with the platform.

2.1 Architecture

This section depicts an overview representation of the architecture, defining how each of the energy systems in integrated into the computing platform developed by AYESA. Such a representation of the architecture is crucial to understanding the information flow between the devices and detecting potential errors more quickly.

It is important to highlight that not all energy assets in this project will be directly connected to the same cloud. In fact, as can be seen below in Figure 1, two virtual clouds have been developed to manage the information provided by the different systems and allow data storage.

The first of thes clouds is developed by one of the project partners, IDENER. This cloud will manage the automatic connection and bi-directional data flow between the systems and the AYESA platform. Specifically, the energy systems connected to this cloud are the following:

- Hydrogen-based storage system.
- 30 RESS household solutions.

Given that this partner is responsible for installing and commissioning these systems, developing an intermediary platform will ease the communication management and allow it to perform the tests set out throughout this deliverable.

The second of the virtual clouds is developed by AYESA. This cloud encompasses the connections of the components of the rest of the pilots installed on the island:

- Ultracaps and Li-ion batteries.
- 5 EV charging stations.
- Seawater district heating network + heat storage.
- Street lighting network.
- 3 RESS building solutions.

Figure 1 depicts pilot interactions, information flow, and the components connected to the platform that are located within these two clouds. Some of the pilots contains more than one software and device that interact with each other inside the same platform.







Figure 1 – Overview of integration architecture

2.2 Use cases

This section aims to present the interactions of the energy assets required to support each use case on the ISLANDER project and define the test cases specifically designed to validate that the different energy systems are correctly integrating with the smart IT platform.

2.2.1 Use Case 1: RESS – Household

The RESS Household solution encompasses a total of 30 residential households. Each of these systems is connected to IDENER's cloud, which, in turn, is connected to AYESA's SIT platform. The purpose of IDENER's cloud is to act as an intermediary between the SIT and the systems, managing the communication channels and the messages. All relevant telemetries will be systematically retrieved by IDENER's cloud and appropriately sent to the SIT platform. Additionally, whenever there is a setpoint given by the SIT platform for the battery, i.e., an order of charge or discharge, IDENER's cloud will process such an order, sending it in the correct format to the battery inverter.

The control device selected to perform the aforementioned tasks is the Raspberry Pi 4B, which is physically connected to the battery inverter and the user's router. The connectivity and information characteristics of the systems are as follows:

- Communication between the Raspberry Pi 4B and the battery inverter will be done via Ethernet cable using the Modbus protocol
- Communication between the Raspberry Pi 4B and IDENER's cloud will be done via the house router, using the MQTT protocol for telemetry sending and setpoint receiving.
- Communication between IDENER's cloud and AYESA's IT platform will be done using messaging queue system (RabbitMQ), also using the MQTT protocol.







Figure 2 - Overview of RESS Household solution interconnection to the IT platform

2.2.2 Use Case 2: RESS – Building



Figure 3 - Overview of Storage Management Systems interconnection to the IT platform

Communication between Ayesa's control system (Smart IT Platform) and the converter for RESS solution is done through MQTT protocol. For this purpose, the communications board of the system has a SOM that is, specifically, an IMX8 processor.

For measuring the conditions of the grid, there is a specific device represented as Smart meter that provides information to the converter through Modbus TCP protocol.

This way, all the instructions of operation for the converter are directly provided from the Smart IT Platform.

2.2.3 Use Case 3: Seawater district heating

The seawater district heating system has suffered delays in its development due to supply





problems and price increases in the materials needed for its construction. In other words, many of its components are at the beginning of their development and, as such, this use case and the related tests cannot be analysed at the time of writing this deliverable. However, this information can be included in later deliverables that depend on the results of these tests so that the reader can analyse in depth all the development carried out.

2.2.4 Use Case 4: EV charging station

This use case includes a total of five electric vehicle chargers. The aim is to connect them to the IT platform and coordinate their operation, sending the respective orders for charging and discharging to the users' electric vehicles.

The model selected for installation in Borkum is called Quasar 2 and belongs to the Spanish company Wallbox (Wallbox, 2022). Following the datasheet information provided by the supplier, the connectivity and identification characteristics are as follows:

- Connectivity: this model of charger allows connection to the platform through diverse ways: Wi-Fi / Ethernet / Bluetooth / 3G/4G.
- Communication protocol: currently, the communication protocol used by this type of device is OCPP.



Figure 4 – Overview of EV charger interconnection to the IT platform

2.2.5 Use Case 5: HESS Large scale. UCAP+Li-ion storage

This use case includes two different storage management systems. A fast, responsive ultracaps storage management system and a Li-ion battery storage management system.







Li-ion Storage System

Figure 5 – Overview of Storage Management Systems interconnection to the IT platform

Communication between Ayesa's control system and the ultracaps storage management system is done through the MQTT protocol, whilst communication with the Li-ion storage management system is done through the Modbus TCP protocol.

2.2.6 Use Case 6: Hydrogen-based storage

This use case is based on a hydrogen-based storage system for seasonal energy storage purposes. The connection of the system to AYESA's IT platform is analogous to the RESS Household solution, i.e., the hydrogen system is connected to the IDENER's cloud, which is then connected to the aforesaid SIT platform. The objective of this layout is the same as it was for the RESS Household solution in terms of telemetries and setpoints.

The control device selected for this system is also the Raspberry Pi 4B, which is connected to an external and an internal router. The former acts as a gateway to IDENER's cloud, and the latter (included in the containerised solution) is responsible for communicating with the different components depending on the circumstances. It is also worth mentioning that the system is also connected to SOLENCO's cloud to safeguard the correct operation of the system and offer an additional layer of security.

The connectivity and information characteristics of the systems are as follows:

- Communication between the Raspberry Pi 4B and the internal router will be done via Ethernet cable using the Modbus protocol.
- Communication between the Raspberry Pi 4B and IDENER's cloud via external router, using MQTT protocol.
- Communication between IDENER's cloud and AYESA's IT platform using a messaging





queue.



Figure 6 – Overview of the hydrogen-based storage system interconnection to the IT platform

2.2.7 Use Case 7: Street lighting system

Of all the energy systems to be installed on the island, the street lighting system has the most straightforward interconnection with the platform. The reason for this is that this pilot is connected through a smaller number of components. As can be seen in Figure 7, the IT platform acts in an analogous way to the previous pilots. It first establishes a connection to a device with a remote signal (a router or a Raspberry) via a VPN. After making the connection, the Raspberry or router enables communication between the platform and the second element called HomeLink. This device is the link between the platform and the lighting system, sending commands directly to the lighting system and ensuring that the on and off orders are carried out.



Figure 7 – Overview of street lighting system interconnection to the IT platform





2.3 Device interconnection

With all the above information, it is possible to have an overview of all interactions within the integration infrastructure. The level of difficulty depends on the degree of dependency of the devices, the installed software, the communication protocols, and the requirements or intended use.

For the sake of completeness, Table 1 encompasses all interactions between all single components explained in the previous systems. Additionally, the information flow is shown, indicating its direction and whether it is unidirectional or bidirectional.





Table 1 - Devices interconnection

		IT			Ηοι	useho	olds			Bu	uildin	gs		EV		SL	S		Ultra	icaps		Hydrogen							Sea water											
	Software Component's	SIT	Batteries	Inverter PV	Inverter Battery	SMA meter	Raspberry	IDENER cloud	Gateway	Inverter	Battery	Smart meter	Charger	Raspberry	Vehicle	Raspberry/router	HomeLink	Switch actuator	Batteries	Ultracaps	Converter	Electrolyser	Compressor	Storage system	Fuel cell	Battery	Inverter	Raspberry	Router internal	Router external	IDENER cloud	Heat	Cleaning system	Filter	Evaporator	Capacitor	Compressor	Refrigerants	Tank	Heat meter
IT	SIT									$\uparrow \downarrow$	$\uparrow \downarrow$		$\uparrow \downarrow$	$\uparrow \downarrow$		$\uparrow \downarrow$	↑↓		$\uparrow \downarrow$		$\uparrow \downarrow$																			
	Batteries				$\uparrow \downarrow$																																			
	Inverter PV							↑↓																																
olds	Inverter Battery		$\uparrow \downarrow$					↑↓																																
Iseh	SMA meter							1																																1
Ноц	Raspberry							↑↓																																
	Router			$\uparrow \downarrow$	$\uparrow \downarrow$	↓	↑↓		$\uparrow \downarrow$																															1
	IDENER cloud	↑↓																																						
S	Inverter	$\uparrow \downarrow$										$\uparrow \downarrow$																												
ding	Battery																																							
Buil	Smart meter																																							
	Charger	1													↑↓																									
ΕV	Raspberry	$\uparrow \downarrow$																																						
	Vehicle												1↓																											
S	Raspberry/router	1																																						
SI	HomeLink	1↓																																						
s	Switch actuator																																							
cap	Batteries																																							
lltra	Ultracaps																				$\uparrow \downarrow$																			1
ſ	Converter	↑↓																		$\uparrow \downarrow$																				
BC	Electrolyser																												$\uparrow \downarrow$											
ydrc en	Compressor																												$\uparrow \downarrow$											
Í	Storage system																												$\uparrow\downarrow$											





	Fuel cell																		$\uparrow \downarrow$						
	Batteries																$\uparrow \downarrow$								
	Inverter															↑↓			↑↓						
	Raspberrys																			↑↓					
	Router internal											1↓	↔	↔	$\uparrow\downarrow$		↔			↑↓					
	Router external																	↑↓	$\uparrow \downarrow$						
	IDENER cloud																			↑↓					
	Heat exchanger																								
ing	Cleaning system																								
ieat	Filter																								
ict h	Evaporator																								
listr	Capacitor																								
er c	Compressor																								
Iwat	Refrigerants																								
Sea	Tank																								
	Heat meter																								

* Arrows in this table represent the communication flow between components. Depending on the interaction between devices, the data flow may be unidirectional or bidirectional. An arrow up represents sending the data from the component shown on the left to the component shown in the top of the table. An arrow down represents the opposite. If communication is bidirectional (sending and receiving data) we must use both arrows.

* Seawater district heating has no components available during the period in which this document is being written. For this reason, there is no information on the directional or bidirectional communication of any components.





2.4 Integration Requirements

The integration requirements of the ISLANDER project encompass all the actions necessary to achieve the interconnection of multiple distributed energy resources (DER) and hybrid energy storage systems (HES) with the smart computing platform. In this aspect, the partners included in this document (CEG, ZIG, NBG, IDE and AYE) have worked jointly and in a coordinated manner to establish the technology required to enable the seamless bidirectional flow of information.

In this context, the integration plan of the ISLANDER project has different aspects that need to be fulfilled. The first of these is to ensure the proper functioning of the IT platform and the different components of each energy system, including the DER and HES systems, by correctly designing them to be interoperable with each other. This implies the usage of standard communication protocols and interfaces to enable seamless data exchange and control. The second relates to the collection, processing, and management of large volumes of data from energy systems to be done by the platform. This requires advanced tools for data management and analysis to make real-time decisions considering the state of the equipment and the power grid. The third aspect encompasses the control and automation of the different components of each energy system, ensuring their optimal operation using intelligent algorithms. The last of these aspects relates to privacy and the handling of sensitive data. The integration plan set out in the present deliverable ensures full compliance with relevant regulations.

Ultimately, the requirements of the ISLANDER project integration plan entail the integration of multiple components of various energy systems into a single intelligent IT platform in a cohesive manner to manage energy supply and demand on the island in an efficient and sustainable way.

Network Requirements

Coordinating several pilots with different objectives and functionalities can be quite challenging when developing a global solution for all of them. In today's market, there are several options to overcome this issue and allow remote connection and management through intelligent platforms. One of them can be remote access protocols such as the one provided by Microsoft (RDP) or the Secure Shell (SSH) protocol. Other systems allow components to be remotely and centrally managed and monitored by management software such as System Center Configuration Manager or JamfPro. IoT (Internet of Things) platforms are the third group of systems that enable the connection and management of devices



through data collection and analysis, process automation and decision-making. Examples of these platforms are Amazon's AWS IoT and Microsoft's Azure IoT.

As the ISLANDER project has progressed, the different systems on the market have been assessed by trial-and-error methods. One of the criteria is to use the same technology for as many elements as possible. In this way, the aim is to ensure a homogeneous and global system and methodology for sending information. After analysing various connection options available on the market, it was decided to opt for the solution described below.

VPN (Virtual Private Network) is a software or set of applications that allows to establish a secure and proven connection between remote devices and an intelligent platform. This technology is used to create a private network over the internet through an encrypted communication tunnel between the devices and the platform, guaranteeing the privacy and security of the data transmitted. To access the network, private access credentials are required. This makes it a secure, reliable, and accessible system that guarantees the privacy and security of the data transmitted. Another important feature is that it allows the privacy of the users to be protected by hiding their IP address and geographical location, which increases the anonymity of the participants in the project.

3 INTEGRATION ENVIRONMENT

This chapter includes a detailed description of the smart IT platform environment, which will serve as the central location for accessing software components and their functionalities. It also covers the development details of the integration environment, as well as user management and technical specifications, with an architectural view of the smart IT platform environment.

The choice of the best integration environment for an IT platform will depend on the specific needs of the project and the technological infrastructure available.

3.1 Smart IT platform environment

Gridpilot is an IT platform that emulates a desktop environment within a single browser window. Its main advantage is that it allows the integration of several pilots in one place, allowing users to access developed applications from any computer easily. In addition, this approach eliminates the need for other software installations. As all application-related information is loaded and displayed in the user's browser, this allows for centrally performed updates.





Integrating all ISLANDER pilots into Gridpilot enables features such as version control, continuous integration, monitoring and data analysis. The following table shows each of the tools used by the platform, the features, and a brief description of their purpose.

Tool	Propose	Description
GitLab	Version control	Version control of source code and platform versions
Jenkins, JUnit, Selenium	Continuous integration	Perform integration testing on a continuous basis and detect potential errors as code changes occur
MQTT, API-REST, Java, Python	Monitoring	Monitor the performance and availability of energy assets
Python, CBC	Data analytics	Process and analyse large amounts of data
HTTPS, VPN, LDAP	Security	Establish security measures to protect data and platform infrastructure
Python, Java	Flexibility	Allow integration of different technologies, programming languages and tools
JUnit, Selenium	Testing	Implement testing to ensure software quality and interoperability between the different components of the platform

Table 2 – Smart IT platform environments

3.2 Technical Specifications

The technology of Gridpilot consists of the following core technologies.

3.2.1 Version control

The version control technology used in the Gridpilot platform is GitLab (Gitlab, 2023). This software allows the Gridpilot developers to maintain code control, working together in the same code repository and releasing versions in an agile way.

3.2.2 Continuous integration

The continuous integration tool used in Gridpilot is Jenkins. This tool allows the Gridpilot developer team to deploy the code created to the several functionalities the Islander project need in different environments isolated among them. Currently, Gridpilot uses two environments: Preproduction and Production. Before the code is deployed in Production





mode, it must be tested in Preproduction mode first to ensure its correct behaviour. In order to ensure this, the Gridpilot development team support the JUNIT (JUnit5, 2023) and Selenium (Selenium, 2023) tools to guarantee the quality of the code deployed.

3.2.3 Monitoring

Every use case defined in the ISLANDER project (Household, Building, EV, District Heating, Hydrogen and Street lighting) utilises different types of electrical devices (although some of them are the same). Accordingly, Gridpilot will appropriately address the required access methods or formats for making requests and sending orders for each of them.

At the time of writing this document, it was decided to use the MQTT protocol (MQTT, 2023) and invocation API-REST (Wikipedia, 2023). These will be the languages in which Gridpilot will establish continuous communication with the numerous electrical devices from each energy system. However, Gridpilot also uses other languages to process and manage the data obtained. Mainly, these languages are JAVA (Oracle, 2023) and Python (Python, 2023).

3.2.4 Data analytics

All energy assets provide a large amount of data that is going to be stored by the smart IT platform. To check each device's availability and proper operation, a technology that allows the data analytics gathered must be integrated into the system. For the ISLANDER project, two technologies have been chosen: Python for data management and Echart (ECharts, 2023) for data visualization.

3.2.5 Security

The security between the electrical devices from the different use cases and the Gridpilot platform will be entrusted to HTTPS protocol and VPN connections. The connections will be constantly secured by a private and public certificate, ensuring the proper and secure connection with the devices. In parallel, Gridpilot will offer a VPN connection to be used by the ISLANDER use cases, providing specific credentials to each use case.

Furthermore, from a sign-in point of view, every user will have private credentials to connect with Gridpilot's UI, which will be updated and set by the own user. The private user data will be stored in an LDAP database.

3.2.6 Flexibility

The data provided by the use cases will be stored in a non-relational database with a common data model regardless of the source or origin of such data. In order words, the data will be requested and provided only with this format, being the common point between the different functionalities of the platform.





Additionally, thanks to the distributed nature of the Gridpilot platform, different code programming languages may be working among them simultaneously. Every functionality could be implemented in a specific language without needing to know the language from other functionalities by leveraging the aforementioned common data model.

Mainly, the code programming languages are JAVA and Python.

3.2.7 Testing

To ensure the software quality and interoperability, the Gridpilot development team supports the JUNIT and Selenium tools to guarantee the quality of the code deployed, establishing a minimum standard to release a version.

3.3 Gridpilot interface

In order to be able to preview the final result, the most relevant information of the ISLANDER IT platform interface will be shown here. The Gridpilot interface is an essential tool for users to interact with the platform and manage energy resources efficiently. The design of the platform will be shown in more detail in other deliverables and will be improved as the project develops and meets the needs. The most important parts are:

1. Home screen of the platform. Through this first screen, users will be able to access Gridpilot using the credentials provided by AYESA. In addition, the ISLANDER integrated solution provides users with access to specific tools and applications based on well-defined roles. This is accomplished through a role-based security model that assigns one or more roles to each ISLANDER stakeholder, dictating their level of access, modification, and execution privileges.





Copyright © GridPilot by Avesa 2023.







2. Dashboard. The energy monitor allows users to view the island in real time. In addition, they can also access detailed information on the energy production of each distributed energy resource connected to the platform.



4 IMPLEMENTATION AND INTEGRATION PLAN

4.1 Overview of the integration plan

One of the main issues addressed in this document is ensuring that communication between the devices installed on the island and the IT platform works properly. To this end, this chapter includes the ISLANDER implementation and integration plan. Such plans are based on strategies to successfully deploy and integrate smart computing platforms, such as Gridpilot, within the project's technological infrastructure.

In order to carry out the implementation and integration of devices with computing platforms, the following milestones need to be completed.

- 1. The first is to define the technology to be incorporated, indicating the problems that the platform is intended to address, as well as the benefits it can provide.
- 2. Once step 1 has been completed, the next step is to analyse the hardware, software, and network for compatibility between them and the platform.
- 3. After this analysis, a smaller-scale proof of concept (POC) of the systems to be implemented should be conducted to test their functionality and to identify potential connection or information delivery problems that may occur.





- 4. After completing the above steps, the implementation plan can be executed. This includes the integration and configuration of the platform and the different components so that they can be tested.
- 5. Finally, it is necessary to carry out a continuous evaluation of the functioning of the platform and adjust, if required.

4.2 Integration phases

After explaining a general case, this section will describe the integration plan developed in ISLANDER for all the pilots that are going to be installed on the island of Borkum. This integration plan is organised in various phases to ensure that each device can be connected to the platform, avoiding as many problems as possible. For this, the three phases of the integration to be completed are: pre-installation, post-installation, and global integration.

4.2.1 Phase 1. Pre-installation test

The first phase explains how the devices can be integrated into the platform, i.e., the procedure for testing the connection prior to the installation.

4.2.1.1 RESS – household

In order to validate the RESS Household solution, a test environment has been set up at IDENER's facilities. Such an environment includes all parts of the system interconnected as they would be in Borkum households.

As discussed in section 2.1, the RESS Household solutions are connected to the Smart IT Platform through the IDENER's cloud, which acts as an intermediary that collects and processes the data from all the households. Therefore, the integration tests require the following conditions to be met:

- 3. Successful connection from the houses to IDENER's cloud
- 4. Successful connection from IDENER's cloud to AYESA's IT platform

The former will be done by connecting the control device to the inverter via an Ethernet cable and using the Modbus protocol. Such a control device will also use the user's router as a gateway to connect to IDENER's cloud via MQTT protocol. The latter will be performed via RabbitMQ and MQTT protocol as well. Two communication channels will be opened, one to send the telemetries and one to receive the setpoints. Furthermore, every connection will be made under a VPN, either IDENER's or AYESA's, to increase the level of security.

Once both connections are established, it is essential to conduct extensive tests to verify that the information being exchanged in both directions is in accordance with the proposal.





Different telemetries and setpoints will be sent and received, respectively, using the previous scheme to verify the successful connection between all the parts. These tests include measuring the accuracy and completeness of the data transmitted, as well as the speed and efficiency of the overall system. By conducting these tests, we can ensure that the RESS Household solution is not only functional but also reliable and efficient.

4.2.1.2 RESS – Building

Communication with Ayesa's control system uses TCP-based communications (MQTT protocol). Therefore, pre-installation tests shall consist of verifying the connectivity between Ayesa's control system and inverters. It is not necessary to test the protocol integration at this stage, just the connectivity (i.e., ping method) between the HMI and the inverter. This simple test is sufficient to verify the correctness of the communication link.

The steps to be followed are:

- 1. To create a VPN link between the HMI and Ayesa's control system
- 2. Pinging from HMI to Ayesa's control system
- 3. Pinging from Ayesa's control system to HMI.

4.2.1.3 Seawater district heating

As mentioned before, this energy asset has suffered delays in its development. For this reason, the integration phases and the implementation plan cannot be applied to this energy asset. However, this information will be included in future deliverables.

4.2.1.4 EV charging station

The EV charging stations are composed of one or several charging units where the EVs are connected. Therefore, Gridpilot will open a connection with each of these charging units utilising the OCCP protocol. Gridpilot will also account for an adapter in charge of maintaining this connection and understanding the data provided by the charging units.

However, an secure internet connection must be set in place beforehand in order to guarantee the connection between Gridpilot and the charging units. Additionally, the charging units should be added to Gridpilot's inventory, providing it with physical and electrical features typical of these charging units.

In this case, OCCP protocol establishes that when a charging unit is connected to a controller (Gridpilot adapter), this will be through a BootNotification message sent by the charging unit. This message will be received by Gridpilot's adapter and, depending on the settings for every case, accepted or rejected. Regardless of the connection outcome, get a BootNotification message, ensure the communication has been established and it is ready to be used basing in OCCP messages protocol between Gridpilot and charging units, so the pre-installation test has





been successful.

4.2.1.5 HESS large scale. UCAP+Li-ion batteries

The communication between the HESS large-scale systems and Ayesa's control system is performed via TCP-based communications (MQTT or Modbus TCP).

Therefore, pre-installation tests shall consist of verifying the connectivity between Ayesa's control system and inverters. It is not necessary to test the protocol integration at this stage, just the connectivity (i.e., ping method) between the HMI and the HESS. This simple test is sufficient to verify the correctness of the communication link.

The steps to be followed are:

- 1. To create a VPN link between the HMI of the HESS and Ayesa's control system.
- 2. Pinging from HMI to Ayesa's control system.
- 3. Pinging from Ayesa's control system to HMI.

4.2.1.6 Hydrogen-based storage

The pre-installation steps for Hydrogen-based storage are similar to those for the RESS Household solution, as both utilize the same technology stack for data retrieval, processing, and connection with the SIT Platform. Therefore, the same conditions need to be met (successful connection to IDENER's cloud and AYESA's IT platform) and similar tests will be performed, i.e., successful retrieval of relevant telemetries and capability to send setpoints to the hydrogen system.

Similarly to the RESS Household solution, a test environment that will be employed to ensure the proper operation of the entire system. As it is stated in the contract with SOLENCO, several Factory Acceptance Tests will be performed after the assembly of the hydrogen system solution at the provider's facilities. As the system will be completely assembled and functional, IDENER will leverage this environment to perform the aforementioned tests. SOLENCO has already agreed to this, and they will also support IDENER during these tests.

4.2.1.7 Street lighting system

The connection between Gridpilot and the Street lighting system will be performed between the adapter on the Gridpilot side and a router on NBG side. A secure internet connection via a VPN must be set in place before establishing this connection.

Once the connection has been established, Gridpilot will pull data a determined period to monitor the Street lighting system status in real time. If the request receives a response, the pre-installation test is successful.





4.2.2 Phase 2. Installed component test

This phase aims to explain the integration plan between each energy asset and the smart IT platform once all components are installed in Borkum. This means that all pilots are working well individually.

4.2.2.1 RESS – household

Once the system has been deployed in each of the households, two types of tests need to be performed: individual and cluster tests. The former is relatively straightforward as these are the same as the ones considered in the first phase. Performing these tests again will allow verifying the correct operation of the systems now in the real environment.

Regarding the cluster tests, the objective is the monitoring of all the devices registered on the platform. This is essential to keep track of the health of the devices and detect any issues or anomalies that may arise. To this end, Thingsboard and its user interface will be leveraged, as it provides an easy-to-use dashboard that displays all the information required in one place. Therefore, checking the status of each device and ensuring that everything is working as intended will be straightforward.

In addition to monitoring the devices, Thingsboard will also be exploited in terms of its plotting capabilities to visualise all the telemetries being transmitted by each device. This will allow identifying any trends and patterns in the data, which can lead to optimising the system's performance.

Another benefit of using Thingsboard is the possibility of creating alarms based on these telemetries. This entails that if any value falls outside its expected range, the system will send an alert immediately. This last feature is crucial to ensure that every issue is addressed promptly, reducing the likelihood of downtime or system failure.

Accordingly to the described characteristics of Thingsboard, different tests will be performed evaluating each of these features. Ultimately, the pursued objective is to verify the proper operation of these systems individually and their performance and health as a whole.

4.2.2.2 RESS – Building (ZIG)

- Channels Creation:
 - Creation of the **general_info** MQTT channel between the inverter and the control system
 - Creation of the **telemetries** MQTT channel between the inverter and the control system
 - Creation of the setpoints MQTT channel between the inverter and the control system





Deliverable 6.1: Integration test plan Version 3.0 © ISLANDER consortium | public document

- Publication of the equipment information through the general_info channel
- Publication of the power variables through the telemetries channel
- Configuration and Commanding of the equipment through the setpoints channel

The verification of these tests consists of double-checking that all parameters and variables defined in the equipment interface have been published. Moreover, the format used by the publisher must coincide with the one expected by the subscriber.

4.2.2.3 Seawater district heating (NBG)

The lack of information for this system has been explained in section 2.2.3.

4.2.2.4 EV charging station

Upon establishing a successful connection between the Gridpilot platform and the charging units that constitute a charging station, there are two aspects to verify: accurate data reception and appropriate submission of charging profiles.

These connection tests will be performed based on the UI provided by the Gridpilot platform:

Data reception

Once the connection has been received, according to settings previously established (as demand response or energy services actions), the charging unit should start charging or discharging the EV battery or remain in stop mode. Whatever the outcome, the UI provided by Gridpilot should present the session created at the moment an EV is connected to the charging unit and show its connection status.

Charging profiles

A charging profile is a set of consignments generated in Gridpilot, produced by a demand response or energy service action. This charging profile is created as the result of executing an optimization algorithm, whose purpose is to command the necessary orders to accomplish the action to the charging unit.

To validate the tracking orders sent, it will be necessary to use the UI and the monitoring tools to compare the consignment received with the charging unit status.

Additionally, Gridpilot UI would provide a tool to send individual consignments to the charging units.

4.2.2.5 HESS large scale. UCAP+Li-ion batteries

Once the HESS are commissioned in their respective locations, the tests to be performed will consist of verifying the correct communication between the HESSS and Ayesa's control system.

The set of tests for this phase 2 is listed below.





HESS Ultracaps

- Channels Creation:
 - Creation of the general_info MQTT channel between the HESS and the control system
 - Creation of the telemetries MQTT channel between the HESS and the control system
 - Creation of the setpoints MQTT channel between the HESS and the control system
- Publication of the equipment information through the general_info channel
- Publication of the power variables through the telemetries channel
- Configuration and Commanding of the equipment through the setpoints channel

The verification of these tests consists of double-checking that all parameters and variables defined in the equipment interface have been published. Moreover, the format used by the publisher must coincide with the one expected by the subscriber.

HESS Li-ion

In this use case, the control system performs the master role. Integration shall be verified by checking the reading of all the input registers supplied by the HESS, as well as checking the writing of all the HESS holding registers.

All writing and reading commands shall be single registers.

Once verified that single register operations are correct, including the data format, it shall be verified the multiple writing and reading registers.

For this device, testing and verification of the communications will be analog. There will be sent instructions of operations for acting for and against the grid, by feeding and consuming energy from it.

4.2.2.6 Hydrogen-based storage

Similarly to the previous phase, the hydrogen-based storage will also undergo analogous tests to the RESS Household solution during this phase. After all, data collection, processing, redirection, inventory management, and connection with the Smart IT Platform are the same. In summary, Thingsboard's user interface and graphing capabilities, along with its alarm system, will be used to monitor the health of the system and the correctness of the telemetries obtained, deducing patterns and trends to act appropriately.

A key difference compared to the RESS Household is that the hydrogen system (which for IDENER essentially acts as a black box) will also be monitored by SOLENCO, which will take internal telemetry of the system at all times to check its proper operation. This added layer of





monitoring by the provider provides an extra level of assurance and helps to guarantee that the system operates efficiently and effectively.

4.2.2.7 Street lighting system

Gridpilot UI will provide KPIs to monitor the street lighting status and functionalities to control the system (on-off). The integration test will must monitor the current state of the street lighting system and the Gridpilot. Additionally, it will also check if the order has been interpreted by the street lighting system at the destination. For example, if an OFF consignment has been sent, the street lighting system should read it and turn the lights off. In contrast, if an ON consignment has been sent, the street lighting system should read it and turn the lights on.

4.2.3 Phase 3. Full integration

The aim of this phase is to explain the full integration plan between all energy assets and the smart IT platform once all components are installed in Borkum. The idea is to demonstrate that everything works well together and that all devices are well integrated.

5 SYSTEM AND INTEGRATION TESTING

In this chapter, we are going to show the integration tests of the platform in several areas of the ISLANDER project. In terms of the project, there are several functionalities that must be tested for the platform to be appropriately used by the users. The first test is verifying the data flow to ensure that information is sent and received seamlessly between the devices and the platform. The next test is the verification of the functioning of the optimisation algorithms and the functionalities associated with the Demand Response for managing the energy associated with each pilot. The result of this test is the optimisation of production and energy consumption in an effective way.

Another essential point is the DER and HES systems. The testing of this group of devices must ensure that they integrate properly with the platform and that the information they provide is presented correctly within the user interface. The last test is the integration of the electric lighting system. This test must ensure not only the integration but also that there are no failures that could disable this system, given the importance of this system for the island.

Only the tests relating to the energy pilots and the public lighting system will be presented in this document. The reason for this is that the remaining tests (i.e., those related to the algorithms and the functionalities of the Demand Response) will be addressed in other





deliverables of the ISLANDER project.

5.1 Integration testing

This section is intended to explain the performance test for each of the pilots. Therefore, it is important to include a test for each of the connections to be performed. The number of tests must coincide with the number of arrows included in Table 1, i.e., the number of communication tests between devices and the platform.

5.1.1 Test execution 1: RESS – Household

Tes	t Case ID ¹		IDE-HH-001 Short Name Device registration												
Des	scription ²		Automatic registration o	of Household RPis	with the platform										
Мо	dule ³		HouseManager	Req ID ⁴											
Рге	pared By		IDENER	Tested By	IDENER										
Рге	-conditior	n/s ⁵	RPis connected to the router with internet connection												
Tes	st Steps ⁶														
1	Flash SD	with	HouseManager-OS												
2	Boot up	RPi w	vith the previous SD												
3	Wait unt	il the	device appears in Thingsboard UI												
4	Check th	at de	vice attributes sent are	as expected											
Inp	ut Data														
Exp res	bected ult	Wher confi <u>c</u> RPis numb	n booted up with the Ho gure and register themselv should send some gene er, model, IP and connecte	ouseManagerOS, th es to IDENER's plati ral information at ed devices.	e RPis should automatically form (Thingsboard). Also, the bout themselves, like serial										

Tes	st Case ID ¹		IDE-HH-002 Short Name Channel creation								
De	scription ²		Creation of communica	tion channel usin	g AYESA REST-API						
Мс	odule ³		PlugnPlay-Controller	Req ID ⁴							
Рге	epared By		IDENER	Tested By	IDENER						
Рге	e-conditior	ז/s ⁵	RPi just registered in Th	ningsboard							
Tes	st Steps ⁶										
1	Wait for	the	PlugnPlay-Controller to	detect a newly re	gistered device						
2	Check Pl	lugni	Play-Controller logs (opt	ional)							
3	3 Check if a new communication channel was successfully created										
Inp	Input Data Device serial number (SNXXXX)										





Expected result	When completed, a new channel called islander/houses/SNXXXX should be created in AYESA's RabbitMQ server

Test Case ID ¹		IDE-HH-(003		Short Na	ame	Telemetry s	ending	
De	scription ²		Send telemetries from devices to AYE RabbitMQ						
Мс	odule ³		HouseM	anager,		Req ID ⁴			
			Commur	nication-					
			Controll	ег					
Ρι	epared By		IDENER			Tested E	Зу	IDENER, AY	ESA
Ρг	e-conditio	n/s⁵	Device r created	egistered	in T	hingsboa	ard, and	communical	tion channel
Tes	st Steps ⁶								
1	Validate	e that	telemetr	ies are bei	ing su	ıccessful	ly retriev	ed in the RPis	s by checking
	House№	1anag	jer logs						
2	Validate UI	e that	telemetr	ies are suc	cess	Fully arriv	/ing at Th	ningsboard by	/ checking its
3	Validate	e tha	t teleme	tries are	SUCC	essfully	sent to	RabbitMQ	by checking
	RabbitN	1Q UI	or Comm	nunication	-Con	roller lo	gs		
Inp	out Data								
Expected Teler result (island minut			metries Ider/house te.	should es/SNXXXX	be X/tele	sent emetries),	to the	e appropria he proper f	te channel ormat, every

Test C	Case ID ¹	IDE-HH-004	Short Name	Setpoint receiving		
Descr	iption ²	Receive setpoints and a	Receive setpoints and apply them appropriately			
Modu	le³	HouseManager,	Req ID ⁴			
		Command-Controller				
Prepared By		IDENER	Tested By	IDENER		
Pre-co	ondition/s ⁵	Device registered in Thingsboard and healthy				
Test Steps ⁶						
1 P	Publish some setpoint to RabbitMQ islander/houses/SNXXXX/setpoints channel					
2 C	heck that	nat Command-Controller successfully parses the setpoint messages,				





	schedu	les them appropriately and redirects them to the devices.						
3	Check t	that HouseManager receives the setpoint and applies it						
Inp	out Data							
Exp	pected	A setpoint message published in the setpoints channel should be correctly interpreted, meaning that setpoints should be successfully applied to the devices and scheduled accordingly						

5.1.2 Test execution 2: RESS – Building

Te	st Case ID) ¹	ZGR-BUILD-001	Short Name	Power Generation		
De	scription	2	Active Power Generation				
Мс	odule ³		Inverter 30kW	Req ID ⁴			
Рге	epared By	/		Tested By			
Рге	e-conditic	on∕s⁵	Inverter powered on.				
			Inverter is configured in Standalone mode (Mode=1)				
То			ballery is charged				
1	Configu	iro th	o oquipmont to standal	no modo (Modo-	-1)		
1	connge	i e ui	e equipment to standal		- 1)		
2	Set PRE	Ftoa	value greater than 0				
	-		5				
3							
Inp Da	out Ita						
Expected Inve result		Inve	rter supplies the active po	wer set in the PREF	setpoint		

Test Case ID ¹	ZGR-BUILD-002	Short Name	Reactive Power Generation	
Description ²	Reactive Power Generation			
Module ³	Inverter 30kW	Req ID ⁴		





Prepared By	Tested By
Pre-condition	n/s ⁵ Inverter powered on.
	Inverter is configured in PPOC mode (Mode=2)
	Battery is charged
Test Steps ⁶	
1 Configur	e the equipment to PPOC mode (Mode=2)
2 Set QRE	F to a value different to 0
3	
Input Data	
Expected result	Inverter supplies the reactive power set in the QREF setpoint

Tes	st Case ID ¹	ZGR-BUILD-003	Short Name	SOC-Mode		
De	scription ²	SOC Mode	SOC Mode			
Мо	odule ³	Inverter 30kW	Req ID ⁴			
Рге	epared By		Tested By			
Ρге	e-condition/s	^₅ Inverter powered on.				
		Inverter is configured in Battery is partially char	Inverter is configured in PPOC mode (Mode=3) Battery is partially charged			
Tes	st Steps ⁶					
1	Configure	the equipment to SOC mo	ode (Mode=3)			
2 Modify the setpoint REFSOC below th		he current value o	of SOC			
3 Modify the setpoint REFSOC greater		than the current	value of SOC			
Input Data						





Expected result	Inverter gives active power to the grid when SOC>REFSOC, and takes power from the grid when SOC <refsoc.< th=""></refsoc.<>

Tes	st Case ID	1	ZGR-BUILD-004	Short Name	Charge Mode		
Description ²			Inverter in Charge mod	e			
Мо	odule ³		Inverter 30kW	Req ID ⁴			
Pre	epared By			Tested By			
Ρге	e-conditio	n/s⁵	Inverter powered on.				
			Inverter is configured ir	n SOC mode (Moc	le=4)		
			Battery is partially char	ged			
Tes	st Steps ⁶						
1	Configu	ire th	e equipment to CHARGE	Emode (Mode=4)			
2	Configu	ıre V	battery max parameter g	greater than curre	ent battery voltage		
3	Configu	ıre V	battery min parameter b	elow current bat	tery voltage		
4	Check b	ehav	iour (1)				
5	Configu	ıre V	battery min parameter g	reater than curre	nt battery voltage		
6	Check b	ehav	iour (2)				
Inp Da	out ta						
Exp	pected	(2	 Inverter charges the ba 	ttery			
res	ult	(2	 Inverter stops charging 	the battery			

5.1.3 Test execution 3: Seawater district heating

The lack of information in this point has been explained in section 2.2.3.

5.1.4 Test execution 4: EV charging station





Test Case ID ¹		AYE-EV-001	Short Name	Accepted charging unit connection				
Desc	ription ²	Accept the conne	Accept the connection from a charging unit.					
Mod	ule ³	Gridpilot-EV	Gridpilot-EV Req ID ⁴					
Ргер	ared By	AYE	Tested By					
Рге-с	condition/s⁵	VPN stablished						
Test	Steps ⁶		-					
1	BootNotif	ication message receiv	ed					
2	SCSMS val	id the message						
3	Charging (unit identification in Gr	idpilot inventory has	; been set to be accepted				
4	SCSMS acc	Cept the connection	acconstation de s""					
mpu	l Dala	BOOLINOLITICATION ,{ CI		АУТ-Сотпрану,				
		"chargePointMode	el":"AVT-Express",					
		"chargePointSeria	"chargePointSerialNumber":"avt.001.13.1",					
		"chargeBoxSerialN	"chargeBoxSerialNumber":"avt.001.13.1.01",					
		"firmwareVersion'	"firmwareVersion":"0.9.87",					
		"iccid":"",	"iccid":"",					
		"imsi":"",	"imsi":"",					
		"meterType":	"meterType":					
		"AVT NQC-ACDC",	"AVT NQC-ACDC",					
		"meterSerialNumb	"meterSerialNumber":"avt.001.13.1.01"					
		}						
Expe resul	ected Its	{"currentTime":164983768	3817,"interval":300,"sta	tus":"Accepted"}				

Test Case ID ¹		AYE-EV-002	Short Name	Rejected charging unit connection		
Description ²		Rejected the connection from a charging unit.				
Module ³		Gridpilot-EV	Req ID ⁴			
Prepared By		AYE	Tested By			
Pre-condition/s ⁵		VPN stablished				
Tes	st Steps ⁶					
1	BootNotification message received					
2	SCSMS valid the message					
3	Charging unit identification in Gridpilot inventory has been set to be rejected					





4	SCSMS r	eject the connection
Inp	ut Data	"BootNotification",{"chargePointVendor":"AVT-Company",
		"chargePointModel":"AVT-Express",
		"chargePointSerialNumber":"avt.001.13.1",
		"chargeBoxSerialNumber":"avt.001.13.1.01",
		"firmwareVersion":"0.9.87",
		"iccid":"",
		"imsi":"",
		"meterType":
		"AVT NQC-ACDC",
		"meterSerialNumber":"avt.001.13.1.01"
		}
Exp res	oected ults	{"currentTime":1649837683817,"interval":300,"status":"Rejected"}

Tes	t Case ID ¹	AYE-EV-003	S	hort Name	Start charging an EV	
Description ²		Once a conne to start chargi	Once a connection has been established, the SCSMS sends an order to start charging the EV			
Мо	dule ³	Gridpilot-EV	R	Req ID ⁴		
Рге	pared By	AYE	Т	ested By		
Pre-condition/s ⁵		n/s⁵ VPN establish by SCSMS	ed and char	ging unit previou	isly validated and accepted	
Tes	st Steps ⁶					
1	SCSMS s	ends startTransacti	on received			
2	Gridpilot	UI shows the trans	action has b	peen started		
3						
Inp	ut Data	[{"connectorId":1,"i 06T08:10:06Z"}]	dTag":"123'	","meterStart":1 ⁻	1,"timestamp":"2023-03-	
Expected [3,"6 result 026 07T		[3,"67e28d0a-cec3- 0263d13d477f",{"ic 07T08:10:06Z","sta	44cc-bf13- ITagInfo":{" tus":"Accep	expiryDate":"20 ted"},"transactic	23-03- onId":103}]	

Test Case ID ¹	AYE-EV-004	Short Name	Stop charging an EV
Description ²	Once a connection has been established, the SCSMS sends an orc to stop charging the EV		
Module ³	Gridpilot-EV	Req ID ⁴	



Correction islander

Prepared By		AYE	Tested By		
Pre-condition/s ⁵		n/s⁵ VPN established	VPN established and charging unit previously validated by SCSMS		
Tes	t Steps ⁶				
1	SCSMS s	ends stopTransaction	received		
2	Gridpilo	: UI shows the transac	tion has been stopped		
3					
Input Data [{"con 06T0		[{"connectorId":1,"idTac 06T08:10:06Z"}]	g":"123","meterStart":11,"tir	nestamp":"2023-03-	
Expected "Rem result		"RemoteStopTransactic	on", {"transactionId":10342 }		

Test Case	e ID ¹	AYE-EV-005	Short Name	Current charging unit status
Descripti	on ²	Once a connection has be	en established, me	onitor their values
Module ³		Gridpilot-EV	Req ID ⁴	
Prepared	l By	AYE	Tested By	
Pre- condition	n∕s⁵	VPN established, charging a start transaction consig	g unit previously v nment sent by SCS	alidated and accepted, and MS
Test Step	os ⁶			
1 Gridp	oilot U	I shows the session create	d and the current :	status
2				
3				
Input Data				
Expecte d result	Gridp pictur	ilot UI shows the connecte e below may change whe	ed charging unit st n the UI has been o	atus in real time (The defined and implemented):
	СН			G
	СН	ARGE UNIT MANUFACTURER		
	со	NNECTED		
	МА	X CHARGING/DISCHARGING POWE	R	6kW ^个 (

Test Case ID ¹	AYE-EV-006	Short Name	Send charging profiles
Description ²	Once a connection has t profile generated by an	been established, energy service or	Gridpilot sends a charging demand response action.
Module ³	Gridpilot-EV	Req ID ⁴	
Prepared By	AYE	Tested By	
Pre-condition/s⁵	VPN established and Previously, an energy se set to add the charging (the charging u rvices or a deman unit as a part of it:	nit validated by SCSMS. d response event has been s process
Test Steps ⁶			





1	Gridpilot	ridpilot sends the charging profile.						
2	Check if	charging unit follows the charging profile sent						
3								
Inp	ut Data							
Exp	pected ult	<pre>{ "connectorId":1, "chargingStationId":"C5031WHT48GJ", "csChargingProfiles": { "chargingProfileId": 1, "transactionId": 103, "stackLevel": 99, "chargingProfilePurpose": "TxProfile", "chargingProfileKind": "Absolute", "chargingSchedule": { "duration": 3000, "startSchedule": "2023-03-08T09:25:00Z", "chargingRateUnit": "W", "chargingSchedulePeriod": [{ "startPeriod": 0, "limit": 400, "numberPhases": 1 }] } }</pre>						

5.1.5 Test execution 5: HESS Large scale. UCAP+Li-ion storage

Те	st Case ID ¹	ZGR-HESS-001	Short Name	Power Generation	
Description ²		Active Power Generation			
Module ³		HESS Ultracaps	Req ID ⁴		
		HESS Li-ion			
Рг	epared By		Tested By		
Рг	e-condition/s⁵	HESS powered on.			
		HESS is configured in Standalone mode (Mode=1) Battery is charged			
Те	st Steps ⁶				
1 Configure th		e equipment to standald	one mode (Mode=	:1)	
2 Set PREF to		a value greater than 0			
3					





Input Data	
Expected result	HESS supplies the active power set in the PREF setpoint. Depending on the energy requirements, power is provided directly from the UCAPS system or both with UCAPS and battery systems.

Test Case ID ¹)1	ZGR-HESS-002	Short Name	Reactive Power Generation		
Description ²		2	Reactive Power Generation				
Мс	odule ³		HESS Ultracaps	Req ID ⁴			
			HESS Li-ion				
Ρι	epared By	1		Tested By			
Ρг	e-conditic	on/s ⁵	HESS powered on.				
			HESS is configured in P	POC mode (Mode	-2)		
					-2)		
			Battery is charged				
Те	st Steps ⁶						
1	Configu	ire th	e equipment to PPOC m	ode (Mode=2)			
2	Set QRE	EF to	a value different to 0				
3							
-							
Int	but						
Da	ta		Coupplies the seastive per	was cat in the ODEE	cotooist		
	pected ault	ΠES	s supplies the reactive pov	ver set in the QREF	serpoint		
TC.	Tesuit						

Test Case ID ¹	ZGR-HESS-003	Short Name	SOC-Mode
Description ²	SOC Mode		
Module ³	HESS Ultracaps	Req ID ⁴	





			HESS Li-ion			
Prepared By		/		Tested By		
Рг	e-conditic	on∕s⁵	HESS powered on.			
			HESS is configured in PPOC mode (Mode=3)			
Те	st Steps ⁶			5		
1	Configu	ire th	e equipment to SOC mo	de (Mode=3)		
2	Modify	the s	etpoint REFSOC below t	he current value c	of SOC	
3	Modify	the s	etpoint REFSOC greater	than the current	value of SOC	
In Da	out ata					
Expected HE result fro		HES from	S gives active power to the grid when SOC <refs< td=""><th>he grid when SOC: OC.</th><th>>REFSOC, and takes power</th></refs<>	he grid when SOC: OC.	>REFSOC, and takes power	

Te	st Case ID ¹	ZGR-HESS-004	Short Name	Charge Mode		
De	scription ²	HESS in Charge mode				
Module ³		HESS Ultracaps	Req ID ⁴			
		HESS Li-ion				
Рге	epared By		Tested By			
Рге	e-condition/s⁵	HESS powered on.				
		HESS is configured in SOC mode (Mode=4)				
		Battery is partially charged				
Te	st Steps ⁶					
1	Configure the equipment to CHARGE mode (Mode=4)					
2	Configure V battery max parameter greater than current battery voltage					
3	Configure V battery min parameter below current battery voltage					
4	Check behaviour (1)					
5	Configure V battery min parameter greater than current battery voltage					
6	Check behaviour (2)					





Input Data	
Expected result	(1) HESS charges the battery(2) HESS stops charging the battery

5.1.6 Test execution 6: Hydrogen-based storage

Test Case ID ¹		1	IDE-HS-001	Short Name	Device registration	
Description ²		2	Automatic registration of the RPi controlling the Hydrogen			
			storage with the platfo	rm		
Mc	odule ³		HydrogenManager	Req ID ⁴		
Ριε	epared By	'	IDENER	Tested By	IDENER	
Ρι	e-conditio	n/s ⁵	RPi connected to the ro	outer with an inter	rnet connection	
Tes	st Steps ⁶					
1	Flash SI	D with	n HydrogenManager-OS			
2	Boot up	۶ RPi	with the previous SD			
3	Wait ur	ntil the	e device appears in Thing	jsboard UI		
4	Check t	hat d	evice attributes sent are as expected			
Inp	out Data					
Expected What auto (Thin there)		Whe auto (Thir then	en booted up with the matically configure and ngsboard). Also, the RPi s nselves, like serial number,	e HydrogenMana d register itself hould send some model and IP.	ager-OS, the RPi should to IDENER's platform general information about	

Test Case ID ¹	IDE-HS-002 Short Name Telemetry sending		
Description ²	Send telemetries from	Storage system to AYE	
	RabbitMQ		
Module ³	HydrogenManager,	Req ID ⁴	
	Communication-		
	Controller		
Prepared By	IDENER	Tested By	IDENER, AYESA
Pre-condition/s⁵	Device registered in T	hingsboard and	communication channel
	created		
Test Steps ⁶			





1	Validate that telemetries are being successfully retrieved in the RPi (meaning a successful connection to the system) by checking HydrogenManager logs					
2	Validate UI	Validate that telemetries are successfully arriving at Thingsboard by checking its UI				
3	Validate RabbitA	e that telemetries are successfully sent to RabbitMQ by checking MQ UI or Communication-Controller logs				
Inp	out Data					
Input Data Expected Telemetries should be so result format, every minute.		Telemetries should be sent to the appropriate channel with the proper format, every minute.				

Test Case ID ¹		1	IDE-HS-003	Short Name	Setpoint receiving	
Description ²			Receive setpoints and apply them appropriately			
Mo	odule ³		HydrogenManager,	Req ID ⁴		
			Command-Controller			
Ρι	epared By		IDENER	Tested By	IDENER	
Ρг	e-conditio	n/s⁵	Device registered in Th	ingsboard and hea	althy	
Tes	st Steps ⁶					
1	Publish setpoin	some ts	e setpoint to the Rabbi	tMQ channel in c	harge of commands and	
2 Check that Command-Controller successfully parses the setpoint r schedules them appropriately and redirects them to the devices.			the setpoint messages, ne devices.			
3	Check t	hat H	ydrogenManager receives the setpoint and applies it			
Inp	out Data					
Expected A s result inte dev		A se inter devia	tpoint message published preted, meaning that set ce and scheduled according	I in the setpoints c points should be s gly	hannel should be correctly successfully applied to the	

5.1.7 Test execution 7: Street lighting system

 Test Case ID
 AYE-SL-001
 Short Name
 Get data from HomeLynk



Correction islander

Des	cripti	ON	The SIT will rea	quest data fro	om Street Lig	htning HomeLynk.	
Mod	dule			Re	eq ID		
Рге	рагес	l By	AYESA	Te	ested By	AYESA	
Рге	-cond	ition/s	VPN establish	ned			
Tes	t Step)S	1 1 1 1	1			
1 ว		rate a p	ulse to get the	data.	cordina to LII		tocolo
2	Choc	luery na	s been request	ed rightly ac	cording to HL	endpoints and pro	DEOCOIS
5 Л		data has been obtained and stored in historical DB with the right timing and value.					
Inpu Dat	ut a						
Exp d re	ecte sult	1. Gene	rate a pulse to	get the data	:		
		Polling 2023-02-08 15:10 2023-02-08 15:10 ("systemid": "486 1902."taq": "11	adapter µServ 100.010 INF0 1 [schedul 100.010 INF0 1 [schedul 1577, "address": "Vin", "installat MessareProperties [headerst	Ce will reque ing-1] c.a.g.a.u.PollingAdag ing-1] c.a.g.a.u.PollingAdag onId":1902,"tag":""},("syst messanerdics4242001-6513-4	st every minu pterInteractor :> Runr pterInteractor : [X] F mId": "48657", "address": "In" id4-9cfb-02/0219323, conter	Jte to HL ing task for CRON: 0 */10 * * * * iublished '(Body:'(("systemId":"40657","au ',"installationId":1902,"tag":"),("system 'Twoesterk'(Diain, contentmenthed), deliw	ddress":"Fin","installationId":1902," mId":"48657","address":"Rssi","instal erwkodeeResSistern, noirrisul. delig
		Y.	negeralerschersten (neggern ()			and the source here at a second s	, , , , , , , , , , , , , , , , , , ,
		2. The c	juery has been	requested ri	ghtly accordi	ng to HL endpoints	and protocols:
		<pre>{"name":"SDN-S ,"risklevel":" :"L","impact": ore":0.0."prix</pre>	witch", "type": "h", "category M", "threats": [{"threat": "DH "M", "risklevel": "M", "privac acvscore": 0.0. "privavrisk	":"NetworkComponent/Swit FAULT-1", "name":"DEFAULT syfunctionalimpactscore": "core":0.0 "gysscore":3	ch", "gdpr":false, "asset10 ","level":"VH", "vulnerab 0.0, "privacyimpactscopes 0. "cvas":"L"l "result":	1":1, "riskassessmentId":1658, "busine ilities":[("vulnerability":"CVE-2019 core":0.0, "privacydatatypes":[], "pri "W11 "cumulativeBistEese1":"M" "con	esspartnerId":1 3-1890","level" tvacydatatypesc pributingir1a"
		:["M"],"contro {"name":"SDN-e rtnerId":1,"ri	<pre>ls":[],"links":[{"type":"CC nabled RTU","category":"Bus sklevel":"H","threats":[{"t """""""""""""""""""""""""""""""""""</pre>	NNECTED_TO", "assetId":3) iness Service/Infrastruc hreat": "DEFAULT-1", "name	<pre>("type":"CONNECTED_TO",' ture Service","gdpr":fals ":"DEFAULT","level":"VH", import Service 0</pre>	"assetId":5)],"businessValue":"VH"," se,"assetId":2,"riskassessmentId":16 "vulnerabilities":[{"vulnerability"	"tags":()) 558,"businesspa :"CVE-2019-149
		acydatatypesco ributingirls": {"name":"Progr	re":0.0, "privacyscore":0.0, ["H"], "controls":[], "links" ammable Logic Controller 1	<pre>"privacyInterional "privacyInterional "privacyInterional "" " " " " " " " " " " " " " " " " "</pre>	cvssscore :6.0, "cvss":"H ,"assetId":1}],"business Computer/Server","gdpr":1	<pre>yinglactsopesore vist, privacydavag "},"","esult":"H",","cumulativeRiskLe Value":"VH","tags":{"attackpath":"so false,"assetId":3,"riskassessmentId"</pre>	<pre>ypes (], piv evel":"H", "cont surce")} ":1658, "busines</pre>
		<pre>spartnerId":1, 2780","level": vacydatatypesc "impact":"L"."</pre>	"risklevel":"M", "threats": "VH", "impact":"L", "riskleve ore":0.0, "privacyscore":0.0 risklevel":"M", "privacyfung	<pre>("threat":"DEFAULT-1","n 1":"M","privacyfunctiona ,"privavyriskscore":0.0, tionalimmactscore":0.0."</pre>	ame":"DEFAULT","level":"\ limpactscore":0.0,"privac "cvssscore":7.8,"cvss":"! privacyimpactscopescore"	<pre>/H","vulnerabilities":[{"vulnerabili cyimpactscopescore":0.0,"privacydata H"),{"vulnerability":"CVE-2013-2780" 0.0."privacydatatypes"[]."privacyd</pre>	<pre>lty":"CVE-2013- ttypes":[],"pri ","level":"VH", istatypescore":</pre>
		0.0, "privacysc], "controls": [{"name": "Admin	ore":0.0, "privavyriskscore"), "links":[{"type":"USED_By istrator", "category":"Organ	:0.0, "cvssscore":7.8, "cv ", "assetId":4}], "busines hizational/Personnel", "gd	<pre>ss":"H"}],"result":"M"}], sValue":"VH","tags":{}} pr":false,"assetId":4,"ri</pre>	"cumulativeRiskLevel":"M", "contribu	herid:://riskl
		tination"}}	ats":[],"CumulativeRiskLeve	i":"","Contributingiris"	:[],"Controis":[],"links"	":[], "Dusinessvalue":"H", "tags":{"at	ttackpatn":"des
		3. Chec	k manually in H	IL the value i	n the current	minute	
		Group address	 Object name 	Event script Data type	Current value	Log Export Tags	Updated at Set
		32/1/24 (3) 32/1/25 (3) 32/1/26 (3)	MARTHA - Current A (1.1.13) segundos (11.1.8) hora (11.1.4)	14.4 byte foat 14.4 byte foat 11.4 byte foat 11.4 byte foat	Ing point 0.000 Ing point 41.000 Ing point 15.000	BAChet clent	15 03 2020 16 17 04 18 03 2020 16 25 44 15 03 2020 16 20 30
		32/1/28 🖾	minutos (11.1.5)	14.4 byte float	ing point 25.000	E BACoet clerk	18.03.2920 16:25:21
		4. The c	lata has been o	obtained and	stored in hist	corical DB with the	right timing and
			→ 50 ~	Documents 1 to 50			
		Key	· 5f1ff86fe4b0dace62db0f5a\		Value		Туре
		id id			5f1ff86fe4b0da	ace62db0f5a fficient mongo dto TelemetryMeasureme	Object Object String
		d_ty	pe_up		P 4044	melenanongolato. referica yincasarente	String
		1354 n_pc	os_id		4944		Int64
		isen n_te I⊡E b_va	I_def il_num		3763 true		Bool
		III f_ree	ert		2020-07-28T10 2020-07-28T10	:05:35.167Z :05:35.167Z	Date Date
		III f_tin III f_sti	ne me		2020-07-26T22 2020-07-27T00	:00:00.000Z :00:00.000Z	Date Date
		1원 n_va 12 upd	lue ated_time		0.0 true		Doubl Bool







Description		Gridpilot will order to turn the lights off.			
Module			Req ID		
Ргеј	pared By	AYESA	Tested By	AYESA	
Рге-	-condition/	VPN established			
Tes	t Steps				
1	A turn-the	lights-off order has been cre	eated by Gridpilot UI		
2	Check the	data has been acknowledged	d by the Street Lightr	ning device	
3	Check Grid	pilot UI shows the lights hav	e been turned off		
Input Data					
Expected The H result lights		IL shows it has received and	applied the consignn	nent for shutting down the	

-						
Tesl	t Case	ID	AYE-SL-003	Short Name	Send ON order	
Des	criptio	n	Gridpilot will order to turn the lights on.			
Мо	dule			Req ID		
Ргеј	pared	Ву	AYESA	Tested By	AYESA	
Рге-	-condit	cion/s	VPN established			
Tesl	t Steps	5				
1	A turn	n-the-li	ghts-on order has been cre	ated by Gridpilot UI		
2	Check	the d	ata has been acknowledge	d by the Street Lightr	ning device	
3	Check	Gridp	ilot UI shows the lights hav	e been turned on		
Inpu Dat	Input Data					
Exp resu	ected ⁻ Jlt	The HI	L shows it has received and	applied the consignr	nent for turning the lights on	

6 MAIN CONCLUSIONS

This document aims to explain the integration plan of all the energy assets that are going to be installed in Borkum into the ISLANDER project.

Considering the information provided in the previous point, it can be concluded that each device from every energy asset can be connected and integrated with the rest of the components. Furthermore, the test steps performed showed the expected results for each partner. With these outcomes, the integration test plan explained in this deliverable can be deemed completed and is ready to be included in the next step of the infrastructure integration, deliverable *D6.2. Report on the integration tests outcomes*.





DEVIATIONS

Delivery of the content was delayed by 5 months to increase the quality of the outcome. No deviations are expected for subsequent actions.

7 REFERENCES

- [1] ECharts, A. (2023). *Apache Echarts*. Von https://echarts.apache.org/en/index.html abgerufen
- [2] Gitlab. (2023). Gitlab. Von https://about.gitlab.com/ abgerufen
- [3] JUnit5. (2023). JUnit5. Von https://junit.org/junit5/ abgerufen
- [4] MQTT. (2023). *MQTT*. Von https://mqtt.org/ abgerufen
- [5] Oracle. (2023). Von Java: https://www.java.com/es/ abgerufen
- [6] Selenium. (2023). *Selenium*. Von https://www.selenium.dev/ abgerufen
- [7] Wallbox. (February 2022). Von https://wallbox.com/ abgerufen
- [8] Wikipedia. (2023). *Representational state transfer*. Von https://en.wikipedia.org/wiki/Representational_state_transfer abgerufen

